



SITE LIMITATIONS PLAN  
1:200

- SITE LIMITATIONS - GENERAL NOTES
- All drawn elements are indicative. All measurements are approximate. Contractor is required to visit the site and surrounding area to determine own construction methods, measurements and transport arrangements.
  - Only trained / qualified personnel are to drive and operate construction vehicles, evidence of accredited certificates of competency will be required.
  - All vehicles are to be inspected and serviced at regular intervals. Onsite inspections will be reported to the Site Manager and recorded in the relevant book, held within the SHE system on site.
  - All plant to be fitted with roll over protection and warning beacons.
  - Cabbed vehicles to be fitted with 360o Mirrors / Cameras/Audible Reversing Warning.
  - When a vehicle is left unattended, for whatever reason, both during and outside normal working hours, it must be switched off and keys removed to prevent unauthorised use.
  - Where specific hazards may produce additional risks to vehicular and pedestrian movement, they must be protected whenever possible by a physical barrier and warning signs.
  - No materials carried around site are to be loaded in such a way as to cause restricted vision of the driver of the vehicle. All materials to be transported around site are to be suitably loaded and fully secure.
  - Loading and storage areas will be created on site allowing sufficient area for the requirements of the project.
  - Lorry movements will be fully considered, ensuring safe reversing / maneuvering, access and egress.
  - The existing highways leading to the site shall be kept free from mud, dirt, debris and other deleterious matter.
  - Road sweeping shall be implemented as required to prevent build-up of mud / dust on site roads and to ensure it is not deposited on adjoining public roads.

- Key
- Contractor's working demarcation
  - Existing public routes (vehicular and pedestrian) to remain open for the works duration.
  - Proposed Contractor's access routes
  - Proposed routes for mains power and water supply to welfare and temporary WC units
  - Existing pedestrian footpaths to remain open to the public for the duration of the works.
  - All car park areas are to remain open to the public for the duration of the works.
  - Welfare & Public WCs**  
Area designated for Site Welfare and Public WC facilities. The Contractor must confirm exact location for the welfare and WC units with the Contract Administrator prior to delivery.
  - Food Truck Parking:**  
This area will be used by food truck on weekends and Bank Holidays. The Contractor may therefore use this area on working weekdays only, and must ensure it is left unobstructed and clear of debris before every weekend/Bank Holiday. The Contractor must also ensure designated power supply for food truck remains in operation.
  - Woodland/ grass areas prone to damage- outside of Contractors working demarcation

XX-XX-XX		XX
REV	DATE	Description
By		
<div><div>PEAK DISTRICT NATIONAL PARK</div></div>		
PROPERTY		
TRENTABANK VISITOR CENTRE		
PROJECT		
WC REFURBISHMENT		
DRAWING		
SITE LIMITATIONS PLAN		
DRAWN	BF	DATE Feb 25
SCALE	1:200	SHEET SIZE A2
DRAWING NUMBER		REVISION
PM02470-25-001		